



Project Participants			
Name	Corporate Relocation & Site Accounts Consolidation		
Project Manager	Abdalla Masoud	Email Address or Website	
Project Team	Facilities Lead; IT Lead; Finance Lead; HR Lead; Procurement Lead; Account Managers		
Project Description			
Goal Statement	Relocate the Customer Service company headquarters, consolidate satellite site accounting into the new HQ, and create flexible capacity to accommodate client-requested headcount increases while reducing total occupancy cost.		
Description and Background	Current HQ and satellite leases produce high combined rent and fragmented administrative overhead. Several key clients require additional headcount capacity that the current footprint cannot support. Consolidation into a single, optimized HQ with a planned expansion zone will lower cost per seat and enable growth.		
Objectives	• Complete relocation and consolidation by2027-07-31 . • Migrate IT and telephony with zero critical downtime. • Consolidate accounting processes from satellite sites within 30 days after moving. • Achieve ≥10% annual operating cost reduction within 12 months. • Provide workspace to support +15% client headcount growth within 6 months.		
Scope	In scope: site selection, lease negotiation, fit-out, vendor selection, employee move coordination, IT and telecom migration, accounting consolidation, communications, short-term expansion planning. Out of scope: major reengineering of business processes beyond accounting consolidation; third-party civil works at client sites; national expansion beyond HQ consolidation.		
Deliverables	• Operational new HQ with fit-out complete. • All staff relocated and workspaces assigned. • IT and telephony migrated, tested, and documented. • Consolidated accounting system and documented processes. • Expansion plan and reserved growth zone for client headcount. • Post-move benefits realization report.		
Schedule	Start Date	2026-05-01	
	End Date	2027-07-31	
Time Reporting	Weekly status reports from project team; critical issues escalated immediately to Sponsor.		
Cost Estimate			
Costing	EGP 2,000,000 (fit-out, movers, IT migration, furniture, contingency). Final budget to be confirmed after vendor quotes.		
Milestones			
Project Milestones	• Charter approved — 2026-05-15 • Site shortlist complete — 2026-07-15 • Lease signed — 2026-09-01 • Fit-out start — 2026-10-01		



	• Fit-out complete — 2026-12-15 • IT migration weekend — 2027-01-15 to 2027-01-16 • Moving — 2027-01-23 to 2027-01-31 • Accounting consolidation complete — 2027-02-28 • Benefits report finalized — 2027-07-31		
Assumptions, Constraints, Dependencies, Impacts, and Risks			
Assumptions	• Landlord approvals and tenant improvement allowances are obtainable. • Vendors available on proposed schedule. • Client headcount requests confirmed within two weeks. • IT department will need extra resources during the initial relocation phase.		
Constraints	• Budget cap EGP 2M (subject to Sponsor approval). • Move must avoid peak business season and critical service windows • Compliance with Government regulations & documentation		
Risks	• Lease negotiation delays (High): run parallel landlord offers; include escalation/break clauses. Owner: CFO/Facilities. • IT migration failure (High): parallel testing; weekend migration; rollback plan; Transfer employees; vendor SLA. Owner: IT Director. • Insufficient space for growth (High): reserve expansion zone; flexible seating; coworking agreements. Owner: Facilities Lead. • Employee resistance (Medium): communications plan; move incentives; change champions. Owner: HR Lead. • Vendor availability (Medium): early procurement; backup vendors. Owner: Procurement. • Government regulations & documentation delays (High): Early submission of permits; maintain compliance checklist; engage legal advisor; proactive liaison with municipality. Owner: Legal Counsel / Project Sponsor		
We agree that this is a viable project. We authorize the beginning of the project planning stage.			
Signature	Approved via Executive Steering Committee	Signature	Abdalla Masoud
Date	May 2026	Date	May 2026
Project Sponsor	Approved via Executive Steering Committee	Project Manager	Abdalla Masoud